

## DAILY WORK SCHEDULE

<b>DAY:</b> Friday	<b>DATE:</b> 4/19/2024
<b>Project 1:</b>	9:00 AM_ Kinsley_ Sr 84 <b>WB</b> , MT Cobb, Pa_ Set 700 LF BDD 9' and 1 attenuator
<b>Project 2:</b>	9:00 AM_ Morrissey_ SR 33 <b>NB</b> , Wind Gap, Pa_ Set perm. Glare screen and transition pieces and pick temporary
<b>Project 3:</b>	11:00 AM_ Fabcor_ SR 115 <b>NB</b> _ Bear Creek, Pa_ Set 200 LF BDD 2' and 2 attenuators

Alex Morgan	7:30 AM	Oper.	16 / G5	Kinsley
Casey Ferguson	7:30 AM	Labor	16	Kinsley
<b>Chad Marushock</b>	7:15 AM	Driver	Own	Kinsley_ Start time dunmore yard_ load 8 12' x 34" small drain and attenuator
<b>J. White</b>	7:30 AM	Driver	Own	Kinsley_ Start time dunmore yard_ load 8 12' x 34" small drain
<b>Plummer</b>	7:45 AM	Driver	Own	Kinsley_ Start time dunmore yard_ load 8 12' x 34" small drain
<b>ZenEx</b>	8:00 AM	Driver	Own	Kinsley_ Start time dunmore yard_ load 8 12' x 34" small drain
Jim Lee	6:45 AM	Driver	168 / F4811	Pick up attenuators from Downingtown
<b>J. White</b>	7:00 AM	Driver	Own	Move loader IT 62 from CSPA to Hamburg
Mike Kochmer	7:00 AM	Oper.	44 / G2	Morrissey
Dylan Kochmer	7:00 AM	Labor	44	Morrissey
Caden Jennings	7:00 AM	Labor	31	Morrissey
Andrew Beaudry	7:00 AM	Driver	170 / F4814	Morrissey
Darin Tigue	7:15 AM	Driver	166 / F4521	Morrissey
<b>Buranich</b>	7:30 AM	Driver	Own	Morrissey_ Start time CSPA
<b>ZenEx</b>	7:45 AM	Driver	Own	Morrissey_ Start time CSPA
Chad Strickland	7:45 AM	Driver	172 / F4807	General Dynamics / Then pick up keys from RJR
Peter Hall	7:00 AM	Oper	43 / G1	Clean up store room / gather attenuator bolts / Then Fabcor
RJ Knott	7:00 AM	Labor	43 / Doosan	Shop / then Fabcor
<b>Pensak</b>	9:30 AM	Driver	Own	Fabcor_ Start time CSPA
<b>Plummer</b>	9:45 AM	Driver	Own	Fabcor_ Start time CSPA
<b>Don Smith</b>	9:00 AM	Oper.	Own	Unload steel barrier in Lancaster with your gradall_ start time on site
Dylan Piotrowski	6:00 AM	D / L	91	Help Donny stack barrier with loader and boards